

Load Test Procedure Checklist

Project Name :

Model :

Elevator No. :

Location :

Date :

Items to be Inspected	Accepted? Y/N/NA	Remarks
Balancing:		
1. CWT and Car must provisionally balance		
2. Test lift without load		
Full and Overload:		
3. Check functionality of full load 80% of Total Capacity. Elevator can run and stop only at the selected floors.		
4. Reach maximum capacity of lift load		
5. Check functionality of Over load. Reach 100% lift load and add 100 or 80kgs from the Max Lift Capacity. Elevator must not run and overload alarm must trigger		

VTSA REPRESENTATIVE	Company Name	Print Name	Signature
CLIENT Rep 1			
CLIENT Rep 2			
CLIENT Rep 3			

